



# **INSPECTION REPORT**

Inspection report N°: Report Submission Date:

B-50/2020-0029-001-IR01 February 21, 2020

A.	Project:	N/A	Fab. 45, 2020	B.	Suppli	er:	TOPSAFE C	O., Ltd.
-	Project Ref. No.: P.O. Ref No:	- Project SS Valve(4380	l205-Breather 03)		Detail Job N			gan to con .M
C.	Inspection:	Breather	Valve	D.	Sub-Su	upplier:	N/A	
	Customer Ref.No: Int. Ref. No (EA):		(elesion		Detail: Job N		= -	
E.	Customer:	FAMICO	TRADING LIMITE	D F.	Place of		TOPSAFE O	CO., Ltd.
G.	Country: Customer Ref. No.:  Executing SGS office data:	UK - SGS Kore	ea	egani k	Address Phone/I Email-A	Fax:	Mr. K.J.Hwang #100,Seobu-r myeon,Gimha +82-55-338-9 topsafe@tops	o 1293beon-gil,Juchon- a-si,Gyeongnam,Korea 999
	Country: Coordinator:	South Kore Mr. D.B.Le			P.O. at	supplier:	-	
	(40.48° es	da Feb				300 me2 s	KBph	Inspector
H.	Inspection type:		Spot	inspe	ction		Project	inspection
	Pre-Producti	on 🗌	Duri	During Production			Pre	-Shipment
E	I. Scope of Wo	rk:	inspect	Reques witne		review	Performed	Comments
	sual and Dimensional	Inspection						a learned a Ayed haid reg
	nction Test ocument Review							
	quipment/Goods equested for inspe	ction:	Breathe Valve w	vith Ste	eam Jac	cket		during inspection: No ee report details)
	Applicable Norms, and specifications:	Standards	Specification SI Drawing for Bre			ner Valve	Ver	ified during ispection:

L. Referenced Documents:	Reference No	Rev No.	Attached to request	At place of inspection	Document used
Purchase Order	Project SSI205- Breather Valve(43803)	-			
Proforma Invoice	T19-0564 dated Nov.28,2019	-			
Drawing	KSBBJ-ZZ-ZZ-R0	0		$\boxtimes$	$\boxtimes$
Others					



ORIGINAL

SGS Korea Co.,Ltd 50, Sinsan-ro 29beon-gil, Saha-gu Busan, Korea +82-51-630-7000/7074

## **INSPECTION REPORT**

Inspection report N°: Report Submission Date:

B-50/2020-0029-001-IR01 February 21, 2020

M. Inspection Dates:	POT PERCOS E	Feb. 20, 2020	A Project WA
N. No. of inspection i	man days: (based on 8h)	One day	T cold told they mil
O. Inspection result:	non conforming (see rejected (see report deta	report details) ils)	P. NCR/Punch list issued:  No Yes ( see report details)
Q. Inspection summary and short conclusion:	The following inspections were specification and the results were specification and th	e performed in accordance water found to be satisfactory.  Inspection	Charles Ref. No.
	SGS	t media to the test of the tes	County South
Inspector:	KiBong, Son	Date:	Feb. 20, 2020
Coordinator:	ion result:    Satisfactory	Feb. 21, 2020	

In accordance with Client's instructions, the Company's involvement has been limited to witnessing/observing a third party's intervention(s) at the third party's laboratory/test house or other facilities and installations used for the intervention(s). The Company's sole responsibility was to be present at the time of the third party's intervention(s) to forward the results, or confirm the occurrence, of the intervention(s). The Company is not responsible for the condition or calibration of apparatus, instruments and measuring devices used, the analysis methods applied the qualifications, actions or omissions of the third party's personnel or the analysis results.

This document is issued by the Company under its General Conditions of Service accessible at <a href="http://www.sgs.com/en/Terms-and-Conditions.aspx">http://www.sgs.com/en/Terms-and-Conditions.aspx</a>. Attention is drawn to the limitation of liability, indemnification and jurisdiction issues defined therein.

Any holder of this document is advised that information contained hereon reflects the Company's findings at the time of its intervention only and within the limits of Client's instructions, if any. The Company's sole responsibility is to its Client and this document does not exonerate parties to a transaction from exercising all their rights and obligations under the transaction documents. Any unauthorized alteration, forgery or falsification of the content or appearance of this document is unlawful and offenders may be prosecuted to the fullest extent of the law.





### INSPECTION REPORT

Inspection report N°: Report Submission Date:

B-50/2020-0029-001-IR01

February 21, 2020

#### R. REPORT DETAILS

#### R.1. Attendees

Name	Company	Position
Mr. KiBong, Son	SGS Korea	Inspector
Mr. KyuJin, Hwang	TOPSAFE	Quality Manager

### R.2. Documents used

Refer to the Para.L

R.3. Measuring equipment used

Description	Serial No	Calibration Due Date
Vernier Calipers(0~300mm)	70132575	2020-05-28
Vernier Calipers(0~600mm)	629112	2020-05-28

R.4. Equipment / Goods inspected

No	Description	Q'ty
	Breather Valve with Steam Jacket - Model: KSBBJ - Size: 2" (ND50mm) - Connection: ANSI 150#	B.7. Actions required.
1	<ul> <li>- Mat'L: A240-304 Body with A240-304 Others</li> <li>- Setting Pressure: 150mmW.C</li> <li>- Setting Vacuum Pressure: -22mmW.C</li> <li>Tag No.: BRV-TK-506</li> </ul>	1 Set

### R.5. Inspection activities and results

Inspection description	Result
R.5.1. Final Inspection (Visual and Dimension Check)  The visual and dimensional inspection for valves listed above was carried out in accordance with the applicable drawing, specification and the results were satisfactory.	Satisfactory
Checked as follows:	
- Outside Diameter (O.D) / Inside Diameter (I.D) & BCD for flange	
- Thickness of flange, Hole Q'ty & size	
- Assembly conditions (Overall length / Height)	
- Name plate	
R.5.2. Function Test	Satisfactory
The setting pressure & setting vacuum test was carried out in accordance with the applicable specification and the results were found to be satisfactory within the permissible tolerance.	



### **INSPECTION REPORT**

Inspection report N°: Report Submission Date:

B-50/2020-0029-001-IR01 February 21, 2020

Test conditions are as following:

Tag No	Setting Pressure (mmW.C)			Setting Vacuum (mmW.C)		
	Spec.	Range	Actual	Spec.	Range	Actual
BRV-TK-506	150	-10% ~ 0%	147	-22	0% ~ +10%	-22

#### **R.5.3 Document Review**

The following material test reports prepared by manufacturer were reviewed in accordance with the applicable standard and drawing, and the results were found to be satisfactory.

Satisfactory

- Raw material certificates for body materials
- Dimensional report
- Function test report

R.6.	Non Conformities	
	None harraged stoop the mulass	
	No.   Description	
R.7.	Actions required None	
	t Med L Aged-DOA Sodywith Aged-Doad Union 1 Set	
R.8.	Conclusion  The inspection results were found to be satisfactory	
D.O.	Attack	
R.9.	Attachments Att.1 _Material Test Report	
	Acceptance and description of the control of the co	

THE ABOVE REFLECTS OUR FINDINGS AT TIME AND PLACE OF INSPECTION. THIS REPORT DOES NOT RELEASE BUYERS OR SELLERS FROM THEIR CONTRACTUAL RESPONSIBILITIES NOR DOES IT PREJUDICE BUYER'S RIGHT OF CLAIM TOWARD SELLERS/SUPPLIERS FOR COMPENSATION FOR ANY APPARENT AND/OR HIDDEN DEFECTS NOT DETECTED DURING OUR INSPECTION OR OCCURRING THEREAFTER.



# **INSPECTION REPORT**


Inspection report  $N^{\circ}$ : Report Submission Date :


B-50/2020-0029-001-IR01 February 21, 2020


### S. Inspection Photos



Visual Inspection










# **INSPECTION REPORT**

Inspection report N°: Report Submission Date:

B-50/2020-0029-001-IR01 February 21, 2020



Setting Pressure Check



Setting Pressure Check



Setting Vacuum Pressure Check



Setting Vacuum Pressure Check

-THE END -

## Time Sheet

#### T. Time and visit details

Time: working(h): 8
reporting (h):
travelling (h):
mileage (km): 80

Comments